

Utah Weatherization Assistance Program Worst Case Draft Test--Short Form

Client Name Job Number

Technician Name Date of Test

Testing Stage

Pre-Weatherization

After Measure(s)

Post-Weatherization

Minimum Acceptable Draft Pressure

Outdoor Temperature (°F)

Minimum Acceptable Draft
(temp ÷ 40) -2.75

WCDT Setup

Cold Vent Interior Doors Open
 Combust Appliances Off Exterior Vents Closed
 Wintertime Condition Furnace Filter Clean
 Dryer Empty, filter clean

Worst Case CAZ Depressurization

CAZ Pressure (PA)

1. Starting Pressure

2. Exhaust Fans On Off

3. Dryer On Off

4. Air Handler On Off

TecLog Attached Multiple CAZ's

CAZ Pressure (PA)

5. Fireplace(s) 1 2 3

6. CAZ Doors Open Closed

7. Other

8. Worst Case CAZ Pressure

Draft Pressure Testing Results

Appliance	Cold Vent Pressure (Pa)
1 <input type="text"/>	<input type="text"/>
2 <input type="text"/>	<input type="text"/>
3 <input type="text"/>	<input type="text"/>

WORST CASE		NORMAL CASE		
Vent Pressure after 60 Sec (Pa)	Acceptable Draft?	Vent Pressure after 60 Sec (Pa)	Acceptable Draft?	CO Level (ppm)
<input type="text"/>	<input type="radio"/> Pass <input type="radio"/> Fail	<input type="text"/>	<input type="radio"/> Pass <input type="radio"/> Fail	<input type="text"/>
<input type="text"/>	<input type="radio"/> Pass <input type="radio"/> Fail	<input type="text"/>	<input type="radio"/> Pass <input type="radio"/> Fail	<input type="text"/>
<input type="text"/>	<input type="radio"/> Pass <input type="radio"/> Fail	<input type="text"/>	<input type="radio"/> Pass <input type="radio"/> Fail	<input type="text"/>

Conclusion

- NA - There are no combustion appliances in the dwelling. No further testing required.
- NA - All combustion appliances are direct-vented. No further testing required.
- PASS - All combustion appliances passed the worst-case draft test, and are venting safely
- FAIL - One or more combustion appliances failed worst-case draft test. See corrective action below:

Corrective Action Plan:

The has been Disabled Left in Service, for the

Name of appliance(s)

following reasons:

Weatherization Agency will:

The Client will:

Client Signoff: I have been informed of the results of this test, and agree to follow any instructions listed in the corrective action plan.

X

Notes:

Technician Signature:

Date: